

**REVISED ACTION PLAN FOR DEVELOPMENT OF NATIONAL WATERWEAYS DURING THE YEAR 2006-07 to 2009-10**

**NATIONAL WATERWAY NO.-2**

Sl. No	Project No.	Project Head	Original estimated Cost (Rs. in Crores) in Action plan	Revised Estimated Cost (Rs. in Cr)	Outlay for the year				Time Line			Proposed completion of work	Remarks
					(Rs. in crore)				Scheme Approval				
					2006-07 (Actual)	2007-08	2008 - 09	2009 - 10	IWAI	Board	SFC		
33	NW2/30	Development of navigational channel of 45 mts. width and 2/1.5 mts. depth	12.00	27.19	5.12	6.50	7.57	8.00	-	May, 06	-	March'10	Scheme under implementation. Maintenance scheme to be continued.
34	NW2/12/3	River Training Works	2.50	2.59	0.09	0.50	1.00	1.00	-	-	-	March'10	IIT-Guwahati has been awarded study for suggesting suitable methods and possible use of geotubes. Report awaited.
35	NW2/2/1	Operation of night navigation B'desh Border - Dibrugarh	3.88	1.11	1.11				-	-	-	-	Scheme completed.
36	NW2/2/2	Night Navigation facilities (New)	12.12	18.77	0.00	6.00	10.00	2.77	-	Dec, 06	-	March'10	Night navigation by lighted boats between Bangladesh border and Pandu sector is provided. Sanction for acquisition of land for setting up DGPS stations has been requested from the Govt.
37	NW2/31	Low level jetty at Pandu Port	10.00	8.14	8.14	-	-	-	-	-	Mar,07 (RCE)	March, 08	Work under progress by CPWD. RCE for Rs. 38.14 crore has been sanctioned by the Government in March, 2007. The revised date of completion of the project is 30th March 2008.
38	NW2/32	High level jetty at Pandu Port	14.00	18.68	11.8	0.3	6.58	-	-	-	RCE is submitted for approval	March'10	Work awarded to CPWD during March 2006 at a cost of Rs. 17.7 crore during March 2006. After tendering of civil works, CPWD has submitted RCE of Rs. 24.58 cr. Govt. has been requested for sanction of
39	NW2/33	Terminal facility at Jogigopha for coal handling	7.00	8.61	2.11	1.00	1.50	4.00	-	May, 06	-	March'10	Scheme approved by Board on 29.05.2006 for an amount of Rs. 5.38 Cr.(Rs. 4.14 Cr for the year 2006-07 and Rs. 1.24 Cr for the year 2007-08). Consultancy for suitable bank protection works at the terminal site at a cost of Rs. 10.05 lakhs has been awarded to KoPT. Consultancy for design of gangway, foundation, conveyor belt etc at a cost of Rs. 4.0 lakhs has been given to IIT-Guwahati. Further, PWD, Govt of Assam has been awarded the work for construction of hard stand, internal service road, generator shed, providing electrical connection etc at a cost of Rs. 1.36 crore. This scheme is under implementation. Scheme under implementation. Study for design etc. of conveyor belt/ coal handling system awarded to IIT-Guwahati and bank protection work to KoPT. Based on recommendations tenders will be floated for execution of work.

40	NW2/34	Operation of existing terminals and project preparation of new terminals	2.50	1.83	0.43	0.50	0.90	-	Sep,06		-	Mar,08	Scheme under implementation.
41	NW2/35	Floating pontoon jetty for manual handling at different terminals	10.00	14.98	0.01	1.00	10.00	3.97	-	Dec, 06	-	March'10	Action has been initiated for procurement of gangway pontoons and berthing pontoons.
42	NW2/36	Acquisition of 4 cutter suction dredging units of 500 cu.m. of solid per hour alongwith work boat and house boat	60.00	75.64	0.01	22.80	37.80	15.03			Oct,07	Oct,09	Govt. sanction received in Oct, 2007. Orders for CSD and accomodation boats placed and agreements signed. Orders for workboats placed on HDPEL.
43	NW2/37	Acquisition of 4 units of one tug of 12 TBP plus 750 tonne barges for demonstration purpose.	40.00	43.00	0		22.00	21.00					
44	NW2/38	Survey launches (2), Equipment and Gauges	7.10	2.06	2.06		-	-				March'10	
45	NW2/39	Contruction of floating Dry Dock	13.50	14.00	0.00		7.00	7.00		Jan,08		March'10	
46	NW2/40	Acquisition of Hydraulic Surface Dredger	2.00	1.33	0.58	0.10	0.65					June,08	
47	NW2/41	Acquisition of 300 T. Vessels (1POL & 1 container)	1.50	4.15	4.15								Vessels Delivered
48	NW2/42	Construction of R.O, Guwahati	5.00	5.00	0.00	0.00	3.00	2.00		-	-	March'10	Suitable location is being identified for formulation of scheme.
		TOTAL NW-2	203.10	247.08	35.61	38.70	108.00	64.77					